

FISP Committee

Meeting Date and Time: September 5, 2018 – 6:00 p.m.

Meeting Location: Town Offices, 140 Worcester Street, Room 210

Members Present: John Hadley - Chair, Chris Rucho - Vice Chair, Pat Crowley, Barur Rajeshkumar, Siobhan Bohnson, and Phil Mallet

Members Not Present: Ray Bricault

Also Present: John MacMillan – Architect, Anita M. Scheipers – Town Administrator

Call to Order: Mr. Hadley called the meeting to order at 6:00 p.m.

1. Senior Center: Architect MacMillan presented Change Order # 3 for the RAC Builders contract in the amount of \$21,964. The cost drivers for this change order are a credit for the change in the design of the proposed street sign, and a added cost for the additional site work related to the drainage work that needs to be done in the parking lots area where numerous areas of underground ledge have been found. Pat Crowley moved and Chris Rucho seconded to approve the change order as presented. Vote: All yes. Motion passed.

2. Other: It was discussed that the sewer line and water line are still to be installed through the filed, and the paving still needs to be done. All are expected to be completed by the end of October.

3. Next Meeting: September 12, 2018 at 7:00pm

4. Motion to Adjourn: Pat Crowley moved and Siobhan Bohnson seconded to adjourn the meeting. Vote: All yes. Meeting adjourned at 6:30PM.

Respectfully submitted: Anita Scheipers

Minutes approved on: September 18, 2018